

	S-Curve														
Date	01 March 2018	01 April 2018	01 May 2018	01 June 2018	01 July 2018	01 August 2018	01 September 2018	01 October 2018	01 November 2018	01 December 2018	01 January 2019	01 February 2019	01 March 2019	01 April 2019	01 May 201
Planned	99,267.44	6,41,028.27	8,90,776.40	11,62,542.12	18,17,724.35	20,62,683.20	28,73,934.74	46,88,903.84	55,58,147.49	72,33,912.07	91,57,028.22	1,01,90,435.36	1,23,75,331.28	1,39,62,686.47	1,55,60,411.
Earned	95,312.50	6,33,154.00	8,84,101.25	11,94,524.76	20,43,912.56	35,02,046.57	45,75,740.83	54,25,250.59	64,01,153.73	74,68,030.36	87,44,832.82	1,01,07,643.56	1,26,50,540.55	1,46,84,220.41	1,64,35,411.
Actual Cost	0.00	3,62,509.55	3,81,589.00	3,81,589.00	5,72,570.58	8,80,640.76	10,66,174.22	11,82,163.55	12,17,142.33	12,17,142.33	12,17,142.33	12,17,142.33	14,05,063.55	14,20,139.08	14,23,484.
						•							•		



	S-Curve														
March 2018	01 April 2018	01 May 2018	01 June 2018	01 July 2018	01 August 2018	01 September 2018	01 October 2018	01 November 2018	01 December 2018	01 January 2019					
1,98,534.88	12,82,056.55	17,81,552.79	23,25,084.23	36,35,448.70	41,25,366.40	57,47,869.48	93,77,807.69	1,11,16,294.97	1,44,67,824.13	1,83,14,056.45					
1,90,625.00	12,66,308.00	17,68,202.50	23,89,049.53	40,87,825.12	70,04,093.15	91,51,481.66	1,08,50,501.18	1,28,02,307.45	1,49,36,060.72	1,74,89,665.65					
0.00	7,25,019.10	7,63,178.00	7,63,178.00	11,45,141.17	17,61,281.53	21,32,348.43	23,64,327.09	24,34,284.66	24,34,284.66	24,34,284.66					
	1,98,534.88 1,90,625.00	1,98,534.88 12,82,056.55 1,90,625.00 12,66,308.00	1,98,534.88 12,82,056.55 17,81,552.79 1,90,625.00 12,66,308.00 17,68,202.50	1,98,534.88 12,82,056.55 17,81,552.79 23,25,084.23 1,90,625.00 12,66,308.00 17,68,202.50 23,89,049.53	1,98,534.88 12,82,056.55 17,81,552.79 23,25,084.23 36,35,448.70 1,90,625.00 12,66,308.00 17,68,202.50 23,89,049.53 40,87,825.12	1,98,534.88 12,82,056.55 17,81,552.79 23,25,084.23 36,35,448.70 41,25,366.40 1,90,625.00 12,66,308.00 17,68,202.50 23,89,049.53 40,87,825.12 70,04,093.15	1,98,534.88 12,82,056.55 17,81,552.79 23,25,084.23 36,35,448.70 41,25,366.40 57,47,869.48 1,90,625.00 12,66,308.00 17,68,202.50 23,89,049.53 40,87,825.12 70,04,093.15 91,51,481.66	1,98,534.88 12,82,056.55 17,81,552.79 23,25,084.23 36,35,448.70 41,25,366.40 57,47,869.48 93,77,807.69 1,90,625.00 12,66,308.00 17,68,202.50 23,89,049.53 40,87,825.12 70,04,093.15 91,51,481.66 1,08,50,501.18	1,98,534.88 12,82,056.55 17,81,552.79 23,25,084.23 36,35,448.70 41,25,366.40 57,47,869.48 93,77,807.69 1,11,16,294.97 1,90,625.00 12,66,308.00 17,68,202.50 23,89,049.53 40,87,825.12 70,04,093.15 91,51,481.66 1,08,50,501.18 1,28,02,307.45	1,90,625.00 12,66,308.00 17,68,202.50 23,89,049.53 40,87,825.12 70,04,093.15 91,51,481.66 1,08,50,501.18 1,28,02,307.45 1,49,36,060.72					

Milestones | Concept Project | Data Date : 14 October 2021



PROJECT CONTROL

S-CURVE

MILESTONES

CRITICAL ACTIVITIES

ACTIVITY STATUS


DELAY ANALYSIS

Year			2020				2021										
Month		ober	November December		March				May	June September	Oct						
Task	21	31	27	10	19	21	15	17	19	23	25	27	27	18	4	15	2
] Finish																	
Section 2														\rightarrow			
Gas Malaysia																	
Energize/supply date												\rightarrow					
Request for supply date									\rightarrow								<
Handover infra to TNB																	

MILESTONES

WBS	Child	lask	Milestone	Baseline Start Date	Baseline Finish Date	Start Date	F
Milestones	Section 2	Finish	Finish Milestone		18-06-2021		24-
Milestones	Energize/supply date	Gas Malaysia	Start Milestone	27-03-2021		26-10-2021	
Milestones	Request for supply date	Gas Malaysia	Start Milestone	19-03-2021		20-10-2021	
Construction	TNB	Handover infra to TNB	Start Milestone	19-12-2020		21-12-2020	
Construction	TNB	Inspection by TNB	Start Milestone	10-12-2020		21-10-2020	
Milestones	Milestones	Project Finish	Finish Milestone		18-06-2021		24-
Pre-Construction	Approval	Road Marking	Finish Milestone		31-10-2020		27-0
Pre-Construction	Approval	Road Sign	Finish Milestone		31-10-2020		27-(

Critical Activities | Concept Project | Data Date : 14 October 2021



PROJECT CONTROL

S-CURVE

MILESTONES


CRITICAL ACTIVITIES

ACTIVITY STATUS

DELAY ANALYSIS

Activities	Start Date	Finish Date	Critical
Compilation of ccc documents	01-10-2021	04-12-2021	
Final Inspection by IWK	09-11-2021	10-11-2021	
Final Preliminaries	21-10-2021	06-12-2021	
Finish	24-12-2021	24-12-2021	
Gas Malaysia	20-10-2021	20-10-2021	
Gas Malaysia	26-10-2021	26-10-2021	
Handing over and demobilization	15-12-2021	24-12-2021	
Inspection and Handing over to GMSB	19-05-2021	19-10-2021	
Inspection by PJC – Bhgn Kaw. Infra (Road & Drainage)	15-10-2021	16-10-2021	
Intermediate Preliminaries	25-08-2018	20-10-2021	
Issuance of CCC	06-12-2021	14-12-2021	
Kawalan Bangunan, Planning & CCC	07-10-2021	18-10-2021	
Meter Application(Individual)	15-10-2021	22-10-2021	
PDC8 - Notice of Final Inspection	15-10-2021	08-11-2021	
PJC Inspection (Lux Testing)	14-10-2021	15-10-2021	
PJC Inspection (Visual Testing)	14-10-2021	02-11-2021	
Project Finish	24-12-2021	24-12-2021	

Activity Status | Concept Project | Data Date : 14 October 2021Activity Status | ...



PROJECT CONTROL


S-CURVE

MILESTONES

CRITICAL ACTIVITIES

ACTIVITY STATUS

DELAY ANALYSIS



Activity Name	Activity ID	Status	Start Date ▼	Finish Date
Project Finish	ML:PRJ:1010	Not Started	24-12-2021	24-12-202
Finish	ML:SC2:1010	Not Started	24-12-2021	24-12-202
Handing over and demobilization	CCC_INS_1120	Not Started	15-12-2021	24-12-202
Issuance of CCC	CCC_INS_1110	Not Started	06-12-2021	14-12-202
Support Letter From IWK (Sewerage)	CCC_INS_1052	Not Started	11-11-2021	23-11-202
Final Inspection by IWK	SC2_CUC_1062	Not Started	09-11-2021	10-11-202
Support Letter From PJC (Street Lighting & compound Lighting)	CCC_INS_1056	Not Started	03-11-2021	05-11-202
Support Letter From Gas Malaysia	CCC_INS_1054	Not Started	29-10-2021	04-11-202
Gas Malaysia	ML:ESD:1020	Not Started	26-10-2021	26-10-202
Syabas	ML:ESD:1010	Not Started	23-10-2021	23-10-202
Final Preliminaries	PCPL1020	Not Started	21-10-2021	06-12-202
Gas Malaysia	ML:RSD:1020	Not Started	20-10-2021	20-10-202
Support Letter From PJC-Bhgn Kaw. Infra (Road & Drainage)	CCC_INS_1057	Not Started	18-10-2021	20-10-202
Testing & commissioning For Telephone	BL11:TC:1030	Not Started	15-10-2021	15-10-202
Testing & commissioning For SMATV	BL11:TC:1050	Not Started	15-10-2021	15-10-202
Syabas	ML:RSD:1010	Not Started	15-10-2021	15-10-202
PDC8 - Notice of Final Inspection	SC2_CUC_1052	Not Started	15-10-2021	08-11-202
Meter Application(Individual)	SC2 CUC 1064	Not Started	15-10-2021	22-10-202

Delay Analysis | Concept Project | Data Date : 14 October 2021Delay Analysis | ...



PROJECT CONTROL

S-CURVE


MILESTONES

CRITICAL ACTIVITIES

ACTIVITY STATUS

DELAY ANALYSIS

GANTT CHART



Activity Name	Activity ID	Baseline Start Date	Start Date	Baseline Finish Date	Finish Date	Original Duration	Actual Du	Progress by Status	5	
1st flr beam & slab	MKST_1040	02-01-2019	19-12-2018	17-01-2019	11-01-2019	1	1			
1st flr beam and slab	BL13:ST:1020	25-05-2019	16-04-2019	28-06-2019	16-05-2019	1	2			
1st flr beam and slab	BL06:ST:1020	06-03-2019	21-01-2019	01-04-2019	27-02-2019	1	2	Completed		98.75%
1st flr beam and slab	BL04:ST:1020	01-08-2019	17-04-2019	07-08-2019	24-05-2019	5	2			
1st flr beam and slab	BL01:ST:1020	03-07-2019	06-03-2019	18-07-2019	16-04-2019	3	2	Not Started 0.91%		
1st flr beam and slab	BL07:ST:1020	26-02-2019	31-12-2018	23-03-2019	15-02-2019	2	2	Not Stated 1997.79		
1st flr beam and slab	BL08:ST:1020	21-02-2019	05-01-2019	26-02-2019	20-02-2019	7	2			
1st flr beam and slab	BL02:ST:1020	31-05-2019	02-05-2019	01-07-2019	21-06-2019	2	3	In Progress 0.34%		
1st flr beam and slab	BL16:ST:1020	07-05-2019	06-03-2019	13-06-2019	22-04-2019	1	3			
1st flr beam and slab	BL05:ST:1020	06-03-2019	01-02-2019	02-04-2019	29-03-2019	2	3			
1-4-41:	DI 02.CT.1020	10 00 2010	04 02 2010	24 00 2010	02 OF 2010	A	A	0%	50%	100%